



VUL-FRM-10-46-Light Vehicle Hoist Operation Checklist

Check list		Initials
1.	Inspect lift site and verify concrete condition	
2.	Check hydraulic oil level and check for leaks (<i>10-WT hydraulic oil or Dexron automatic transmission fluid</i>)	
3.	Check all safety locks and slack safety spring	
4.	Lubricate slide blocks and safety lock pivot points	
5.	Confirm cable routing and tension adjustments	
6.	Test power unit operation and hydraulic system (<i>Maximum Operating Hydraulic Pressure 2,250 PSI</i>)	
7.	Raise lift and verify safety lock engagement	
8.	Lower lift and confirm smooth operation	
9.	Ensure wheel chocks and approach ramps are in place	
10.	Verify all warning labels and decals are visible	
11.	Confirm operator training and safety procedures	
Comments Section		
Light Vehicle Hoist is safe to operate		☐ Yes ☐ No (notify Supervisor and attach out of service tag)
Name of Operator		
Signature		Date